BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Shifting of High Mast and Tubular Poles from International Airport road to Byatarayanapura Constituency in Ward No- 07 to 11	
2	Estimate Cost	2.65 Lakhs	
3	Administrative Approved No and Date	BBMP/JC/YZ/AA/1116/12-13, Date. 20.03.2013	
4	Technical sanction No. and Date	BBMP/EE/ELE/YZ/TS/61/12-13, Date. 21.03.2013	
5	Job Code No. and P Code No.	007-13-000041	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/ELE/YZ/TN/GN/01/13-14, Dt: 02.07.2013 Deccan Chronicle, Kannadaprabha e-Procurement	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	EE/ELE/YZ/WO/13/13-14, Dt: 10.10.2013	
10	Stipulation time of Completion	60 Days	
11	Actiual Date of Commencement		
12	Actiual Date of Completion		

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

13	**Delay if any**	Nil	
14	**Reson for Delay**	Nil	
15	**Payment made till date.**	Nil	
16	**Status of Work**	Completed	
17	**Photograph verfied**	Enclosed	
18	**Date of Inspection**	16-12-2015	
19	**MB No. and Page No.**	MB No. 1205 Page No. 120466 -120470	
20	**BR No. and Date**	77/13-14, 30-11-2013	
21	**Section officer**	Sri P Jnaneshvar A.E	
22	**Sub Division Office**	Sri P Jnaneshvar A.E	
23	**Observation**		
a	**Work Quality**	Satisfactory	
b	**Comments**	Work completed as per MB	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

Rc 7 16/12/15